NCI/NC/PMC/YPD/W11/2019-20/VV

Date: 30-05-2019

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements to Roads, Drains and Culverts at Varadarajaswamy Layout, Varadaraj anagara, Muniswamappa, Ramachandrapura, Kuvempunagara, Singapura Village, Gangammanagudi Surrounding Balaji Layout, Raghavendra Colony and Teachers Layout in Ward No.11

Item No	Description of work	Unit	Qty
1	Removing & Refixing stone slabs of drains and pointing in C.M (1:3) and as per Engineer in charge	sqm	1199.21
2	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the	Cum	599.22
3	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse	Cum	185.00
4	KSRB 5-14.1 : Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average	sqm	1595.96
5	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete and as per Engineer in charge	sqm	1198.80
6	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials,	Sqm	1495.76
7	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete, 10 cms thick and as per	Sqm	359.49
8	KSRB 5-8.2 : Providing two line dressing to granite stone slab / granite stone masonry as per specifications and as per Engineer in charge	sqm	359.49
9	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and	Nos	4439.00
10	KSRB 15-18.3 : Providing and applying enamel metal paint one coat (excluding priming coat) on previously painted steel or other metal surface brushing to give	sqm	898.88
11	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in	cum	1601.10
12	KSRRB 300-58. Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM	Sqm	8012.00